

Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

General:												
Date (s) of Expediting:		13/09/2024		Project Name:		L&T SFU vario	ous projects	Vendor	Name:	ADVANCE LIMITED(22	VALVES PRIV 139)	VATE
Location of Expediting:			INDUSTRIAL AREA ET, DISTT. UNA, H.P.	End Customer Name:		LARSEN AND (33374) SFU	TOUBRO LTD.		PO Number: (Customer to vendor)		01L017662 / RAHUL B TARD 18/04/2024	
Executing Branch Name	:	Delhi		TUVIPL Customer Name	e:	LARSEN AND (33374)	TOUBRO LTD.	Sub Ver	dor Name:	-		
Previous Expediting assignment Number(s):		Onsite :0/D	esk :0	DEC/EPC/PMC Name: (If applicable)		NA		PO Num (Vendor to	ber: Sub-vendor)	-		
Last Expediting type an	d date:			DEC/EPC/PMC Assignr No.:	nent	NA		Contractual Delivery End Date as per PO:		ate 31/08/202	31/08/2024	
Overall Summary: (Derived	d from Ven	dor Declaration		_								
Stage		ed Start ate	Planned End Date	Actual/ Estimated Start Date		I/ Estimated nd Date	Planned Progress %	Actual Progress %	Concern Closure %	Concerns (Open / Total)	Progress Status	
Engineering	28/0	5/2024	31/07/2024	28/05/2024	17/	09/2024	100	65	0	0/0	Delay	
Procurement	16/07	7/2024	10/08/2024	20/09/2024	22/	/10/2024	100	50	0	2/2	Delay	
Manufacturing	10/08	3/2024	18/08/2024	01/10/2024		/10/2024	100	50	0	0/0	Delay	
Final Stages		3/2024	31/08/2024	15/10/2024		/11/2024	100	8.33	0	0/0	Delay	
Overall	28/0	5/2024	31/08/2024	28/05/2024	05	/11/2024	100	43.33	0	0/0	Delay	
Gantt Chart:										Status		
Planned days	Actual	/Estimated d	lays Progress (Planned/Actual/Estimated) —	Expediting Dat	te(09/13/2024)					
Engineering				100.00% D III	65	.00%				Delay		
Procurement				100.00% rediting			50.00%					
Manufacturing				100.00%202			50.00%	(Re	f <mark>er item-wise dela</mark> Action Re	a <i>y section for</i> quired on point		ails)
Final				± 100.0	0%		8.33%	Stage / by		Customer	TUVI	Total
Overall				100.0	0%		43.33%	Concerns	0	1	0	1
Jun		Jul	Aug	Sep		Oct	Nov	Engineeri Document		0	0	2

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quarantee requirements. Supplier / Manufacturer / stockiest is wholly legally responsible for genuineness of the material / item(s) supplied and document(s) submitted. TUV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.





Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

Open Con	cerns:						
PO Item	Stage	Raised on	Area of Concerns	Action by	Corrective Action	Expected	Remarks
Number				-		Closure date	
5,9,10,12, 12,14,17	Procurement		Valve Body and Casting sting not oredered for PO Serial No ,5,9,10,12,14,17		Vendor to be ordered and same to be informed to L&T on dated 17th september	17/09/2024	
19	Procurement		Vendor not taken manufacturing for PO serial no 19th September and avialibilty for casting to be confirmed		Vendor to arrange casting	17/09/2024	

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness

of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.





Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

tem Deta	ils:						
O Item Iumber	Item Code / Tag Number	Item Description	UOM	Quantity	CDD	EDD	Overall Progress Status
	C321881120040	VALVES-BUTTERFLY BUTTERFLY VALVE#LUG,-RF-LUG,CL150,WORM GEAR @ 16 C S,CS / ELASTOMER LINED ASP1HR30/ASME GSUR-GEN-PP-M RB-1002	number	3	31/08/2024	30/09/2024	Delay
		BUTTERFLY VALVE#LUG,-RF-LUG,CL BUTTERFLY VALVE#LUG,-RF-LUG,CL150,WORM GEAR @ 28 V ALVESBUTTERFLY- CS CS / ELASTOMER LINED 1HR30/ASME ASP GSUR-GEN-PP-MRB-1002	number	4	31/08/2024	30/09/2024	Delay
	C321881120090	BUTTERFLY VALVE#LUG,-RF-LUG,CL BUTTERFLY VALVE#LUG,-RF-LUG,CL150,WORM GEAR @ 8 VA LVESBUTTERFLY- CS CS / ELASTOMER LINED 1HR30/ASMEA SP GSUR-GEN-PP-MRB-1002	number	3	31/08/2024	30/09/2024	Delay
	C382381120010	BUTTERFLY VALVE#LUG,-RF-LUG,CL BUTTERFLY VALVE#LUG,-RF-LUG,CL150,WORM GEAR @ 8 VA LVESBUTTERFLY- CS CS / ELASTOMER LINED 1HR30/ASMEA SP GSUR-GEN-PP-MRB-1002	number	2	31/08/2024	30/09/2024	Delay
		CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 2 VALVESGGC- CS CARBON STEEL HIGH TEMP. 1ER129/ASMEAS P GSUR-GEN-PP-MRB-1002	number	4	31/08/2024	31/10/2024	Delay
		CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 2V ALVESGGC- SS304L CRNI-STEEL 1ER126/ASME ASP GSUR-G EN-PP-MRB-1002	number	3	31/08/2024	30/09/2024	Delay
	C382381120220	CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 3 VALVESGGC- CS CARBON STEEL HIGH TEMP. 1ER131/ASMEAS P GSUR-GEN-PP-MRB-1002	number	3	31/08/2024	30/09/2024	Delay
		CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 4V ALVESGGC- SS304L CRNI-STEEL 1ER126/ASME ASP GSUR-G EN-PP-MRB-1002	number	6	31/08/2024	30/09/2024	Delay
	C382381120282	CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 6 VALVESGGC- CS CARBON STEEL HIGH TEMP. 1ER129/ASMEAS P GSUR-GEN-PP-MRB-1002	number	5	31/08/2024	31/10/2024	Delay
	C382381120322	CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 8 VALVESGGC- CS CARBON STEEL HIGH TEMP. 1ER129/ASMEAS P GSUR-GEN-PP-MRB-1002	number	4	31/08/2024	31/10/2024	Delay
		CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 8 VALVESGGC- SS304L CRNI-STEEL 1ER126/ASME ASP GSUR-G EN-PP-MRB-1002	number	2	31/08/2024	30/09/2024	Delay
	C382381120392	CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL300,LUG TYPE @ 2 VALVESGGC- CS CARBON STEEL HIGH TEMP. 3ER129/ASMEAS P GSUR-GEN-PP-MRB-1002	number	3	31/08/2024	31/10/2024	Delay
		CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL300,LUG TYPE @ 3V ALVESGGC- SS304L CRNI-STEEL 3ER132/ASME ASP GSUR-G EN-PP-MRB-1002	number	2	31/08/2024	30/09/2024	Delay
	C382381120482	CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL300,LUG TYPE @ 4 VALVESGGC- CS CARBON STEEL HIGH TEMP. 3ER129/ASMEAS P GSUR-GEN-PP-MRB-1002	number	2	31/08/2024	31/10/2024	Delay
	C382381120620	CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL600,LUG TYPE @ 3 VALVESGGC- SS304L CRNI-STEEL 6ER125/ASME ASP GSUR-G EN-PP-MRB-1002	number	3	31/08/2024	15/10/2024	Delay
	C382381120632	CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL600,LUG TYPE @ 4 VALVESGGC- CS CARBON STEEL HIGH TEMP. 6ER124/ASMEAS P GSUR-GEN-PP-MRB-1002	number	2	31/08/2024	31/10/2024	Delay
		VALVES CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 4 CARBON STEEL HIGH TEMP. ASP1ER131/ASME GSUR-GEN-PP- MRB-1002 6XX CS	number	2	31/08/2024	30/09/2024	Delay
	C382381120132	CHECK VALVE#DUAL PLATE,-RF-LUG CHECK VALVE#DUAL PLATE,-RF-LUG,CL150,LUG TYPE @ 2 VALVESGGC- CS CARBON STEEL HIGH TEMP. 1ER129/ASMEAS P GSUR-GEN-PP-MRB-1002	number	2	31/08/2024	31/10/2024	Delay

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.





Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

Engineering:	1			_	•	
O Item Iumber	Document Type	Document Number with revision Number	Approval code Status	Status	Status changed / updated on	Estimated End Date
1,2,3,4, 4,5,6,7, 7,8,9,10, 10,11,12,13, 13,14,16,17, 17,18,19	Drawing(s)	GSUR-LTSF(1)-GEN-PP-GAD-0001 and LTSFU-S010609-GAD-001 Rev.1	Code-A	Approved	05/07/2024	05/07/2024
1,2,3,4, 4,5,6,7, 7,8,9,10, 10,11,12,13, 13,14,16,17, 17,18,19	QAP/ITP/QCP	ITP/AVPLN/23DPPN0090 Rev.03 and ITP / AVG / 24BFPN0002 Rev.02	Code-B	Submitted	13/09/2024	17/09/2024

Engineering Observations / Remarks in this visit:

Procuremen	nt:								
PO Item Number	Material Description	UOM	Quantity	Supplier Name	CCD of supplier	EDD of supplier		Status Changed / updated on	Estimated End Date
	Body casting and disc plate available for all valves	number	23	ICEBURG	13/09/2024		Fully Received	13/09/2024	13/09/2024
1,2,3,4, 4,5,6,7,	Body casting and disc plate available for all valves Except PO serial No 5,9,10,12,14,17and PO s.no,19 schduled on 15.11.2024	number	22	ICEBURG	28/10/2024		Not Started	13/09/2024	22/10/2024

Procurement Observations / Remarks in this visit:

Valve Body and Disc plateItem Serial Number 5,9,10,12,14,17 still not available. Vendor confirmed that PO issued to Iceburg technocast. Sub Vendor Purchase order not submitted to TUV and same to be submitted to L&T

Manufacturing:

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quantity, Warranty, Guarantee requirements. Supplier / Manufacturer / stockiest is wholly legally responsible for genuineness of the material / item(s) supplied and document(s) submitted. TÜV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/ legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03 ; Revision Date: 20.11.2023

TUVNORDGROUP



Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

PO Item Number	Manufacturing activity	Status	Status Changed / updated on	Estimated End Date
1,2,3,4, 4,5,6,7, 7,8,9,10, 10,11,12,13, 13,14,16,17, 17,18,19	Valve Body and disc plate machining	completed	13/09/2024	13/09/2024
1	Body and Disc Machining	In- process	13/09/2024	20/09/2024
2	Valve Body and disc plate machining	In- process	13/09/2024	20/09/2024
3	Valve Body and disc plate machining	completed	13/09/2024	13/09/2024
1,2,3,4, 4,5,6,7, 7,8,9,10, 10,11,12,13, 13,14,16,17, 17,18,19	Valve Body and disc plate machining	Not Started	13/09/2024	25/10/2024

Manufacturing Observations / Remarks in this visit:

Final Stage:				
PO Item Number	Stage	Status	Status Changed / updated on	Estimated End Date
1,2,3,4, 4,5,6,7, 7,8,9,10, 10,11,12,13, 13,14,16,17, 17,18,19	Hydro Test	Work Started	13/09/2024	19/09/2024
1,2,3,4, 4,5,6,7, 7,8,9,10, 10,11,12,13, 13,14,16,17, 17,18,19	HYdro Test	Work Started	13/09/2024	24/09/2024
1,2,3,4, 4,5,6,7, 7,8,9,10,	Final Inspection	Not Started	13/09/2024	27/09/2024

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quarnity, Warranty, Guarantee requirements. Supplier / Manufacturer / stockiest is wholly legally responsible for genuineness of the material / item(s) supplied and document(s) submitted. TÜV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03; Revision Date: 20.11.2023

TUVNORDGROUP



Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

10,11,12,13, 13,14,16,17,				
17,18,19	First become time	Not Otombod	40 (00 (000 4	04/00/0004
1,2,3,4,	Final Inspection	Not Started	13/09/2024	24/09/2024
4,5,6,7,				
7,8,9,10,				
10,11,12,13,				
13,14,16,17,				
17,18,19				
1,2,3,4,	HYdro Test	Not Started	13/09/2024	30/10/2024
4,5,6,7,				
7,8,9,10,				
10,11,12,13,				
13,14,16,17,				
17,18,19				
1,2,3,4,	Final Inspection	Not Started	13/09/2024	05/11/2024
4,5,6,7,				
7,8,9,10,				
10,11,12,13,				
13,14,16,17,				
17,18,19				
	bservations / Remarks in this visit:	•		

•

Expediting visit Closure remarks after joint discussion with customer and vendor:

Below mentioned conclusion was agreed with vendor and L&T after virtual meeting. 1. Vendor have submitted Revised ITP on dated 4th September to L&T for client approval. Awaiting approved from end customer. 2. PO.Item No 4,6,7,8,11,13,16,18 total quantity 23 Nos valves are ready for hydro test inspection. 3. Advance valve agreed to raise the inspection call for above items on 16th September for inspection dated 19th September 2024. 4. PO Item No 1,2&3 are under machining at Advance valve Himanchal unit. 8" machining completed and 16" /28" valave machining will be completed up to 20th September. Inspection call to be raised for inspection dated 24rd September 2024. 5. Advance valve shall be confirmed the delivery date of casting for IBR valve PO Item No 5,9,10, 12,14 and 17 on dated 17th September. 6. Casting availability of PO Item, no 19 to be confirmed on dated 16th September by Advance valve, which was missed in execution list.

Commercials document verification:

Documents	Payment Date	Status	Remarks (if any)
PO Acceptance record	16/05/2024	Accepted	
Performance Bank Guarantee Submission		Not Applicable	Not applicable
Advance Bank Guarantee submission		Not Applicable	
Partial Payment received by vendor as per PO terms		Not Applicable	

Attendees in this assignment:

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quantity, Warranty, Guarantee requirements. Supplier / Manufacturer / stockiest is wholly legally responsible for genuineness of the material / item(s) supplied and document(s) submitted. TÜV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/ legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.





Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

Representing	Name	Designation	Email ID
TUVI	KRISHNA MAURYA	Inspection Engineer	kcmaurya@tuv-nord.com
Vendor/Sub Vendor	Mr.Mohit Bhatt	Sr. Engineer- Contracts & Project Management	mohit.bhatt@advancevalves.com
Vendor/Sub Vendor	Mr.Akash Upadyay	Sr. Engineer- Contracts & Project Management	akash.upadhyay@advancevalves.com
Customer	M. Rahul Tarde(Virtual Meeting)	Supply Chain Management	Rahul.Tarde@larsentoubro.com
Authorised Signatures:			
For TUV India Private Limited		Vendor / Sub Vendor	
	1697 x 1697		
*	/09/2024	Name:	
Attachments: Item wise status and List of closed cencerns:	Refer Next Page(s) of this Report		
Pictures taken during Expediting:	Refer page: 9,10		<u> </u>
Distribution:			
Customer / End User	▼ Vendor/ Sub Vendor	TUVI Executing / 0	Originationg Branch

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness

of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.





Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

Item wis	e concerns, delay a	nd progress sta	tus on date of e	xpediting:																
	Item Code /	Expected	Expected End		Actual End	Concerns	Stag	e-wise	Delay	in	Expect	ed Prog	ress %	•	Actual	Progr	ess %	•	Overall	Actual
number	Tag Number	Start Date	Date	Date	Date	(Open / Total)	days												actual	Progress
						rotaly	(Ехре	editing	date /	EDD)									Progress	Status
							Ena.	Proc.	Manu.	Final	Eng.	Proc.	Manu.	Final	Eng.	Proc.	Manu.	Final	%	
1	C321881120040	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
2	C321881120080	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
3	C321881120090	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
4	C382381120010	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
5	C382381120132	10/08/2024	31/08/2024	01/10/2024	30/10/2024	1/1	48	0	0	0	100.0	100.0	100.0	100.0	42.5	0	0	0	42.5	Delay
6	C382381120140	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
7	C382381120220	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
8	C382381120250	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
9	C382381120282	10/08/2024	31/08/2024	01/10/2024	30/10/2024	1/1	48	0	0	0	100.0	100.0	100.0	100.0	42.5	0	0	0	42.5	Delay
10	C382381120322	10/08/2024	31/08/2024	01/10/2024	30/10/2024	1/1	48	0	0	0	100.0	100.0	100.0	100.0	42.5	0	0	0	42.5	Delay
11	C382381120330	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
12	C382381120392	10/08/2024	31/08/2024	01/10/2024	30/10/2024	1/1	48	0	0	0	100.0	100.0	100.0	100.0	42.5	0	0	0	42.5	Delay
13	C382381120470	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
14	C382381120482	10/08/2024	31/08/2024	01/10/2024	30/10/2024	1/1	48	0	0	0	100.0	100.0	100.0	100.0	42.5	0	0	0	42.5	Delay
16	C382381120620	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
17	C382381120632	10/08/2024	31/08/2024	01/10/2024	30/10/2024	1/1	48	0	0	0	100.0	100.0	100.0	100.0	42.5	0	0	0	42.5	Delay
18	C382381120260	10/08/2024	31/08/2024	01/09/2024	30/10/2024	0/0	48	0	0	0	100.0	100.0	100.0	100.0	42.5	44	65.51	5.851	39.46	Delay
19	C382381120132	10/08/2024	31/08/2024	01/10/2024	30/10/2024	1/1	48	0	0	0	100.0	100.0	100.0	100.0	42.5	0	0	0	42.5	Delay

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness

of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03; Revision Date: 20.11.2023

Page: 8 of 10





Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

Verified Valves	Verified Valves	Verified Valves
may 7.2 is 2.5 ASOC queek I	The separation of the separati	m 13-Sept 2022 2-59.09 pm. The control of september 13-September 13-S
Verified Valves	Verified Valves	Verified Valves
designation of the state of the	To the state of th	CONTRACTOR AND

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness

of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.





Onsite Expediting Report

Number: EXP-050102217323/110-1-Rev.0

Verified Valves



Verified Valves



Tag Verified for valves with vendors work order



Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quarantee requirements. Supplier / Manufacturer / stockiest is wholly legally responsible for genuineness of the material / item(s) supplied and document(s) submitted. TUV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness

of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

