

# **Expediting Report**

Number: EXP-050213145324/1-1-Rev.0

General:												
Date (s) of Expediti	19/04/2024	4	Project Name: DCM Shriram Limited. (49998) Projects		) Vendor Name:		GY Tech (5	GY Tech (50907)				
Location of Expedit	ing:	GY-Tech, Bł	nopal	End Customer Name:		DCM Shriram	Limited. (49998)	PO Number: - (Customer to vendor)				
Executing Branch N	lame:	Vadodara		TUVIPL Customer Nam	e:	DCM Shriram	Limited. (49998)	Sub Vendor Name:				
Previous Expeditino assignment Numbe		Onsite :0/D	)esk :0	DEC/EPC/PMC Name: (If applicable)				PO Number: (Vendor to Sub-vendor)				
Last Expediting typ	e and date:			DEC/EPC/PMC Assigni No.:	ment			Contractual Delivery End Date as per PO:				
Overall Summary: (L	Derived from Ver	ndor Declaration	n)								-	
Stage		ed Start ate	Planned End Date	Actual/ Estimated Start Date		I/ Estimated nd Date	Planned Progress %	Actual Progress %	Concern Closure %	Concerns (Open / Total)	Progress Status	
Engineering	21/0	3/2024	21/03/2024	21/03/2024	21/	/03/2024	100	100	0	0/0	On Time	
Procurement	06/0	4/2024	06/04/2024	06/04/2024	06,	/04/2024	100	100	0	0/0	On Time	
Manufacturing	11/04	4/2024	14/04/2024	14/04/2024	07.	/05/2024	100	25	0	0/0	Delay	
Final Stages		5/2024	07/05/2024	02/05/2024		/05/2024	0	12.5	0	0/0	Delay	
Overall	21/0	3/2024	07/05/2024	21/03/2024	10,	/05/2024	75	59.37	0	0/0	Delay	
Gantt Chart:									S	tatus		
Planned days	Actua	l/Estimated o	days Progress (	Planned/Actual/Estimated	i) —	Expediting Dat	te(04/19/2024)					
Engineering	100.00% 100.00%			Expediting 00% Date (04/1%)				Delay				
Procurement			100.00% 100.00%	diting (04/1								
Manufacturing							25.00%	(Re	fer item-wise delay			ails)
				024)			0.00% 12.50%		i i	uired on point	T	T
Final							12.50%	Stage / by	v Vendor	Customer	TUVI	Total
Overall							75.00% 59.37%	Concerns	0	0	0	0
		Apr				Mav		Engineeri Documen	• 1 6 1	0	0	0

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quarnity, Warranty, Guarantee requirements. Supplier / Manufacturer / stockiest is wholly legally responsible for genuineness of the material / item(s) supplied and document(s) submitted. TÜV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03; Revision Date: 20.11.2023





# **Expediting Report**

Number: EXP-050213145324/1-1-Rev.0

Item Deta	ils:								
PO Item Number	Item Code / Tag Number	Item Description		UOM	Quantity	CDD	EDD	Overall Progress Status	
00010	NA	PO NO. 1105758576 (2.6 MV	A ) MS TANK AND PARTS BETWEEN 2.5 - 10 MVA JOB	NO. 226457008/10	kg	2,360	10/05/2024	10/05/2024	Delay
00020	NA	PO NO. 1105758576 (2.6 MV	A) SS-304 TANK FABRICATION ITEMS JOB NO. 2264	57008/10	kg	22	10/05/2024	10/05/2024	Delay
00030	NA	PO NO. 1105758576 (2.6 MV	A ) ALUMINIUM TANK FABRICATION ITEM_ HINDALCO	JOB NO. 226457008/10	kg	10.500	10/05/2024	10/05/2024	Delay
00010	NA	PO NO. 1105752095 (4 MVA	) MS TANK AND PARTS BETWEEN 2.5 - 10 MVA JOB N	0. 226458643/10	kg	3,200	07/05/2024	07/05/2024	Delay
00020	NA	PO NO. 1105752095 (4 MVA	) SS-304 TANK FABRICATION ITEMS JOB NO. 226458	8643/10	kg	30	07/05/2024	07/05/2024	Delay
00030	NA	PO NO. 1105752095 (4 MVA	) TANK SS STUD FITTING JOB NO. 226458643/10		kg	9	07/05/2024	07/05/2024	Delay
Engineeri	ng:				1	ı		ı	l
PO Item N	lumber	Document Type	Document Number with revision Number	Approval code S	Status	St	atus change	d / Esti	mated

			Status		updated on	End Date
00010,00020,00030,00010,	Drawing(s)	GAD: D3-11V41606, R01	NA	Approved	21/03/2024	07/05/2024
00010,00020,00030						
00010,00020,00030,00010,	Drawing(s)	GAD: D3-11V41606, R01	NA	Approved	21/03/2024	07/05/2024
00010 00020 00030						

Engineering Observations / Remarks in this visit:

Procurement:											
PO Item Number	Material Description	UOM	Quantity	• • •	CCD of supplier	EDD of supplier		Status Changed / updated on	Estimated End Date		
, , , , , , , ,	MATERIAL FOR TRANSFORMER TANK ASSY.	Set	1	GY Tech	10/05/2024		Fully Received	06/04/2024	07/05/2024		
, , , , , , , ,	MATERIAL FOR TRANSFORMER TANK ASSY.	Set	1	GY Tech	07/05/2024		Fully Received	06/04/2024	07/05/2024		

Procurement Observations / Remarks in this visit:

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03; Revision Date: 20.11.2023

TUVNORDGROUP



# **Expediting Report**

Number: EXP-050213145324/1-1-Rev.0

00010,00020,00030         In- process         19/04/2024         07/05           00010,00020,00030         In- process         19/04/2024         07/05	Manufacturing: PO Item Number	Manufacturing activity	Status	Status Changed / updated on	Estimated End Date
00010,00020,00030,00010, Transformer tank and cover with conservator in the fit-up stage. In- process 19/04/2024 07/05 00010,00020,00030 In- process 19/04/2024 In- process 19/04/2024 In- process 19/04/2024 In- process In-	, , , , , , , , , , , , , , , , , , , ,	Transformer tank and cover with conservator in the fit-up stage.	In- process	19/04/2024	07/05/2024
Manufacturing Observations / Remarks in this visit:		Transformer tank and cover with conservator in the fit-up stage.	In- process	19/04/2024	07/05/2024
	Manufacturing Observations /	Remarks in this visit:			

inal	Stage:
	otago.

rınaı Stage.				
PO Item Number	Stage		Status Changed / updated on	Estimated End Date
00010,00020,00030,00010, 00010,00020,00030	Transformer tank and cover with conservator welding.	Work Started	19/04/2024	07/05/2024
00010,00020,00030,00010, 00010,00020,00030	Transformer tank and cover with conservator welding.	Work Started	19/04/2024	07/05/2024

#### Final Stage Observations / Remarks in this visit:

Transformer Tank, Cover & Conservator welding in-process.

#### Expediting visit Closure remarks after joint discussion with customer and vendor:

I visited GY Tech Industry in Bhopal to expedite and verify the material status of Transformer Tanks, both 2.6 MVA & 4 MVA. Following discussions with the vendor, they provided comprehensive details, material updates, and confirmed the actual manufacturing status. The vendor assured that they will dispatch the material as per the agreed-upon delivery date. Below is the stage-wise plan provided by the vendor: a) Transformer tank and cover with conservator in the fit-up stage. b) Transformer Tank will undergo final dimension inspection on 25-04-2024. c) Leakage test inspection scheduled for 27-04-2024. d) Assembly and pipe work inspection planned for 30-04-2024 & 01-05-2024. e) Shot Blasting scheduled for 02-05-2024 & 03-05-2024. f) Final Painting & Dispatch set for 06-05-2024 & 07-05-2024.

#### Commercials document verification: Payment Date **Documents** Status Remarks (if any) 02/04/2024 PO Acceptance record Accepted Performance Bank Guarantee Submission Advance Bank Guarantee submission Partial Payment received by vendor as per PO terms Attendees in this assignment: Representing Name Designation Email ID

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quantity, Warranty, Guarantee requirements. Supplier / Manufacturer / stockiest is wholly legally responsible for genuineness of the material / item(s) supplied and document(s) submitted. TÜV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/ legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai – 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03; Revision Date: 20.11.2023

**TUVNORD**GROUP



# **Expediting Report**

Number: EXP-050213145324/1-1-Rev.0

TUVI	Mr. Syed Shoeb Ali	SR. INSPECTION ENGINEER	shoebali@tuv-nord.com					
Authorised Signatures:								
For TUV India Private Limited		Vendor / Sub Vendor	Vendor / Sub Vendor					
A # Vechnical	Nullinda V Inda V	(Seal / Signature / Date)						
Name: Syed Shoeb Ali Date: 23/0	04/2024	Name:						
Attachments:								
Item wise status and List of closed cencerns:	Refer Next Page(s) of this Report							
Pictures taken during Expediting:	Refer page: 6,7							
Distribution:								
Customer / End User	☐ Vendor/ Sub Vendor	▼ TUVI Executing / 0	Originationg Branch					

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness

of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03; Revision Date: 20.11.2023





## **Expediting Report**

Number: EXP-050213145324/1-1-Rev.0

[ItemWiseProgressData]

Item wise	e concerns, d	elay and pro	gress status	on date of e	xpediting:						
PO Item	Item Code /	Expected	Expected	Actual	<b>Actual End</b>	Concerns	Stage-wise Delay in days	Expected Progress %	Actual Progress %	Overall	Actual
number	Tag	Start Date	End Date	Start Date	Date	(Open /	(Expediting date / EDD)		_	actual	Progress
	Number					Total)				Progress	Status
										%	
							Eng. Proc. Manu. Final	Eng. Proc. Manu. Final	Eng. Proc. Manu. Final		

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness

of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.





# **Expediting Report**

Number: EXP-050213145324/1-1-Rev.0

Pictures taken during Expediting:		
Transformer Tank 4 MVA	Transformer Tank 4 MVA	Transformer Tank 2.6 MVA
Transformer Tank 2.6 MVA	Tank Cover	Tank Cover
	13/04/2027 10-43	19/04/2024 to 43

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness

of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03; Revision Date: 20.11.2023





# **Expediting Report**

Number: EXP-050213145324/1-1-Rev.0

Disclaimer: The Expediting by TUV India Pvt. Ltd., review of status does not relieve the Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quaranty, Qua only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way/legally responsible for genuineness of the material / item(s) and document(s).

Copyright: This document is the property of TUV India Pvt. Ltd. and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TÜV NORD GROUP): (REGD. & HEAD OFFICE),

801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.

Tel: + 91 22 66477000, Email: inspection@tuv-nord.com; Website: www.tuv-nord.com/in.

Form No.: F / INSP / FR / 07 - R03; Revision Date: 20.11.2023

TUVNORDGROUP