

# STAR COPPER

## OFFER LIST

28/10/2020

End Customer : M/s.RELANCE INDUSTRIES LTD.

Client : PUNE FIN TUBE PVT.LTD.

Pune Fin ref No. : PFT /RIL19/CU/33

RIL P.O. No. : MMH/240280445

QAP No. : PFT/QP/CU/0445/01, REV.01

DATE:10/03/2020  
DATE:03/02/2020  
DATE : 07/03/2020

The following materials offer for 10 % LPT test .

Sr. No.	SPECIFICATION	GRADE	BATCH NO./ HEAT NO.	OD (MM)	THK (MM) (Min)	TOLERANCE				LENGTH (MM)	QTY. Required (MTRS)	NO.OF PCS. Required	NO.OF PCS AVAIL.	NO. OF PCS. Witnessed	ECT	VDI	MECH. TESTING
						OD MIN.	OD MAX.	THK MIN.	THK MAX.								
1	ASME SB-359 , ASME Sec. II Part B:2017	Cu-DHP	03SRB-20	19.05	0.71	18.95	19.05	0.71	0.79	3500	1085	310	350	31			
TOTAL MTRS.											1085	310	350	31			

Remarks :

FOR STAR COPPER



REVIEWED / NOTED  
28/10/2020  
BABLU SINGH



# STAR COPPER

## OFFER LIST

10/09/2020 & 11/09/2020

End Customer : M/s.RELIANCE INDUSTRIES LTD.

Client : PUNE FIN TUBE PVT.LTD.

Pune Fin ref No. : PFT /RIL19/CU/33

RIL P.O. No. : MMH/240280445

QAP No. : PFT/QP/CU/0445/01, REV.01

DATE:10/03/2020  
DATE:03/02/2020  
DATE : 07/03/2020

The following materials offer for Samples Identification ,100 % Eddy current , 100% Hydro & 20% Visual / Dimensional

Sr. No.	SPECIFICATION	GRADE	BATCH NO./ HEAT NO.	OD (MM)	THK (MM) (Min)	TOLERANCE				LENGTH (MM)	QTY. Required (MTRS)	NO.OF PCS. Required	NO.OF PCS AVAIL.	NO. OF PCS. Witnessed	ECT	VDI	MECH. TESTING
						OD MIN.	OD MAX.	THK MIN.	THK MAX.								
1	ASME SB-141, ASME Sec. II Part B:2017	Cu-DHP	03SRB-20	19.05	0.71	18.95	19.05	0.71	0.79	3500	1085	310	360	310			
TOTAL MTRS.											1085	310	360	310			

FOR STAR COPPER



FOR TPA

Remarks :

\* inspection carried out as per approved QAP: reference dated 11/09/2020  
\* sample identified for check testing as " " testing to be carried out at HARE approved lab as per approved QAP.

